



# Project Report

September 8, 2022

PROJECT TITLE	FY22 Street Rehabilitation		
FISCAL YEAR FUNDED	FY 2019		
CATEGORY	Public Works (Streets)		
STARTING PROJECT BUDGET	\$757,000 / \$3,976,754 Street & Pedestrian Improvements Capital Project Account		
CURRENT PROJECT BUDGET			
<input type="checkbox"/> MASTER PLAN?	<input type="checkbox"/> GROWTH RELATED?	<input checked="" type="checkbox"/> SERVICE RELATED?	

## Project Description

### SUMMARY STATEMENT

A 2018 assessment of street conditions resulted in a report recommending work programs to rehabilitate and preserve Town streets. Undertaking rehabilitation of many of the deteriorating street segments was however, deemed impractical due the presence of deteriorating utility and stormwater lines beneath them. Therefore, this led to an FY 2020 project that provided for the resurfacing of only those streets in need of repair for which the underlying utilities were in good condition together with other street construction work. Since that time the Town has obtained USDA Rural Development grant funding for rehabilitation of multiple sanitary sewer, water, and stormwater mains. Design of this USDA-funded project has revealed additional streets for which the underlying utilities have been deemed to not require rehabilitation or replacement. As such, this project is to address deteriorated streets that are not to be part of the USDA-funded utilities project. More specifically, the work is anticipated to include rehabilitation of five street segments totaling 2,400± linear feet through a combination of patching, mill-patching, milling, and the placing of asphalt surface courses. Four street segments totaling 2,320± LF are also to be reconstructed by cement stabilization of the bases and subsequent placement of asphalt surface courses.

## ✓ Task Checklist

CHECKLIST ITEMS	
<input type="checkbox"/>	Planning
<input checked="" type="checkbox"/>	Design
<input type="checkbox"/>	Permitting
<input checked="" type="checkbox"/>	Bid
<input checked="" type="checkbox"/>	Construction Contract Award/Execution
<input checked="" type="checkbox"/>	Construction
<input checked="" type="checkbox"/>	Closeout
<input type="checkbox"/>	
<input type="checkbox"/>	
<input type="checkbox"/>	



## Task Timelines & Comments

PROJECTED START	ACTUAL START	PROJECTED COMPLETION	ACTUAL COMPLETION	COMMENTS
-	August 26, 2022	October 14, 2022		
October 19, 2022		November 16, 2022		
November 16, 2022		December 14, 2022		
January 3, 2023		March 31, 2023		
April 1, 2023		April 14, 2023		

## Status Summary

Town staff is currently preparing design plans and specifications for the project



## Key Contacts

NAME	TITLE
Gregory K. Meshaw, PE	Town Engineer/Public Svcs Dir

EMAIL	PHONE
<a href="mailto:g.meshaw@beaufortnc.org">g.meshaw@beaufortnc.org</a>	(252) 528-8769