## Project Updates



Town of Beaufort October 26, 2020

### **14 Active Projects**

- 3 Parks & Recreation
  - → 2 Makeovers
  - $\rightarrow$  1 New
- 3 Street and Pedestrian Improvements
- 5 Utility
  - $\rightarrow$  1 Water
  - $\rightarrow$  2 Sewer
  - $\rightarrow$  1 Water & Sewer
  - → 1 Water, Sewer, and Stormwater
- 2 Stormwater
- 1 Building

(1 through 8)

- Randolph Johnson Park Improvements
- Cedar Street Park
- Topsail Park
- FY20 Street Rehabilitation & Construction
- Turner Street 100 Block Pedestrian Improvements
- Town Wide Sidewalks (Part 5-FY20 Street Rehabilitation & Construction)
- Cedar Street Water & Sewer Rehabilitation & Replacements
- Campen Road Waterline Extension/Upgrade

(1 through 8)

- Randolph Johnson Park Improvements
- Cedar Street Park
- Topsail Park
- FY20 Street Rehabilitation & Construction
- Turner Street 100 Block Pedestrian Improvements
- ✓ Town Wide Sidewalks (Part 5-FY20 Street Rehabilitation & Construction)
- Cedar Street Water & Sewer Rehabilitation & Replacements
- Campen Road Waterline Extension/Upgrade

# Randolph Johnson Park Improvements

### **Pre-Final Inspection**

- October 7<sup>th</sup>
- Correction/Completion
   Item List
  - Drainage Items Remain

### Town of Beaufort

701 Front St. • P.O. Box 390 • Bounfort, N.C. 28516 252-728-2141 • 252-728-9982 fax www.boaufortor.org



### Listing of Correction and Completion Items

Project: Randolph Johnson Park Improvements

o: Bishop Williams

Waters Contracting Comp 3931 NC Highway 24 Newport, NC 28570

From: Gregory K. Meshaw, PE Town Engineer

Date: October 7, 2020

The following list of items requiring correction and completion was developed during the pre-final project check of October 7, 2020.

### Duilding

- 1. Provide instruction on how to adjust timer for exterior lights controlled by photocell.
- 2. Clean-up attic area. (Discarded items and trash observed.)
- 3. Install cover plates missing from conduit junctions in the attic.
- Seal the wall-length gaps between the floor and walls that exist which exist between the
  equipment room, bathrooms, and chemical room.
- Paint tops of equipment room doors (and any other door tops that have not been painted).
- 6. Add 110-volt electrical outlet in equipment room.
- Remove remnants of protective plastic sheets at translucent elevatory in equipment room and other locations where it has not been completely removed. Completed prior to conclusion of the walk-over
- 8. Install-light bulb in attie. Completed prior to conclusion of the walk-over
- 9. Remove handwheels from outdoor spigots. Completed prior to conclusion of the walk-
- Repair leak at reduced pressure zone (RPZ) backflow preventer. (Slow leak at a bushing was observed.)
- 11. Perform touch-up painting of top corner of chemical room.
- 12. Fill hole in corner of Women's bathroom with a non-shrink grout.

Mayor Everette S. (Rett) Newton
Commissioner John (Ingle + Commissioner Starro) Harbor - Commissioner Marianna Hollinshe
Commissioner Ann Carter - Commissioner Charles McDonald



- 13. Sweep Women's bathroom floor and remove trash from it.
- 14. Remove black marks from toilets in Women's bathroom.
- 45. Remove rust stains from aluminum grab bars in Family bathroom. Completed prior t conclusion of the walk-over
- 16. Reset light switch cover in Men's bathroom so that it is flush with wall.
- 17. Minimize visibility of scores/grooves in wall around light switch of Men's bathroom
- 18. Reset exterior emergency light near entrance of Women's bathroom so that the wall cover is flusher with siding thereby narrowing the gap between the siding and cover that is to be filled with cault; match the installation near the Men's restroom entrance.

### . Site


- 1. Remove all silt fence.
- . Remove silt bags and screens from all drop inlets.
- Straighten handicapped parking sign at the parking lot such that its post is vertical (i.e. not leaning).
- Repair pavement of parking lot such that the tread marks ingrained into it are no longer visible and the pavement is level.
- 5. Grade area in proximity to and at the drop inlet closest to the parking area as discussed during the project check. Contact Grey Meshaw or Sam Bell while work is undersay so that a Town representative can confirm that grades are being established as discussed during the project check.
- 6. Remove the disconnected temporary service pole and attached panels.
- Provide written confirmation from sub-contractor performing the work that the rectangular, post-size hole made through the existing storm water piping has been renaired.
- 8. Grade the southern boundary of the site to drain. It was suggested after checking existing elevations with a level and rod that a swale be established that drains to the drop inlet near the playground that was installed by change order. The swale should extend roughly 170 feet from the drop inlet, westward, parallel to the fence line.
- Replace the cracked concrete slab for the bench adjacent to the playground that is nearest
  to the chain link fence.
   Provide sufficient mulch to ensure that there are no spots where the underlying fabric is
- 10. Provide sufficient mulch to ensure that there are no spots where the underlying fabric i visible.
- 11. Provide sufficient fill along the northern border of the site from the toe of slope of the north easternmost part of the splashpad, eastward along the swale approximately 40 feet to climinate the existing low area and in turn, promote positive drainage.





Correction and Completion Items October 7, 2020

- 12: Remove clumps of dried concrete "splash" from the concrete sidewalks. (The dried splash was observed mostly on the sidewalks near the splashpad.
- C. Other

















### Topsail Park

- Contract Executed
- November 9<sup>th</sup> Start
- Seven Week Contract



# FY20 Street Rehabilitation and Construction

- ✓ Stanton Road
- ✓ Hedrick Street
- ✓ Mashburn Avenue
- ✓ Professional Park Drive
- ✓ Jefferson Street
- ✓ Eastern Avenue
- ✓ Ricks Avenue
- ✓ Sherwood Boulevard

- Marsh Street
- Live Oak Street
- Gordon Street
- Laurel Street
- Safrit Drive
- Taylors Creek Road
- Craven Avenue
- Carteret Avenue
- Pollock Street
- Campen Road
- Olivia Road




# FY20 Street Rehabilitation and Construction

- ✓ Stanton Road
- ✓ Hedrick Street
- ✓ Mashburn Avenue
- ✓ Professional Park Drive
- ✓ Jefferson Street
- ✓ Eastern Avenue
- ✓ Ricks Avenue
- ✓ Sherwood Boulevard

- Marsh Street
- Live Oak Street
- Gordon Street
- Laurel Street
- Safrit Drive
- Taylors Creek Road
- Craven Avenue
- Carteret Avenue
- Pollock Street
- Campen Road
- Olivia Road


### **Turner Street 100 Block Street Improvements (West Side)**


- Preconstruction Meeting held on September 17<sup>th</sup>
- Expanded Project
- Early November Start
- Two Month Contract +



Cedar Street Water & Sewer Rehabilitation & Replacements

Bids to be received October 29th





(9 through 14)

- USDA Funding Applications (Water, Sewer & Stormwater)
- Wastewater Asset Inventory Assessment
- High Rate Infiltration System Permit Requisition
- Meeting Street Drainage Improvements
- First Street Culvert Relocations
- Town Hall Reception Area Renovation

(9 through 14)


- USDA Funding Applications (Water, Sewer & Stormwater)
- Wastewater Asset Inventory Assessment
- High Rate Infiltration System Permit Requisition
- Meeting Street Drainage Improvements
- First Street Culvert Relocations
- Town Hall Reception Area Renovation

### TOWN OF BEAUFORT 1ST STREET STORM WATER IMPROVEMENTS AUGUST 2020 BOARD OF COMMISSIONERS VICINITY MAP SHARON HARKER, MAYOR PRO-TEM JOHN HAGLE MARIANNA HOLLINSHED CHARLES MCDONALD TOWN OF BEAUFORT **ENGINEERING UNIT** 701 FRONT STREET - BEAUFORT, NC 28516 PHONE: (252) 728-2141 - www. beauforinc.org



# FIRST STREET CULVERT RELOCATIONS

- Bids Received September 22<sup>nd</sup>
- Contract Execution Underway
- October 21 Start of Work



# Town Hall Reception Area Renovation

- Project Goals
  - Larger Reception Area
  - Security Improvements
- Construction by Public Works Staff



