

Project Report

September 8, 2022

PROJECT TITLE	Sewer Pump Station #7 Replacement			
FISCAL YEAR FUNDED	FY2022 (Planning, Design, Permitting & Bid Assistance)			
CATEGORY	Sewer			
STARTING PROJECT BUDGET	\$740,000 Budget Estimate / \$167,600 funded for Professional Services through Bidding			
CURRENT PROJECT BUDGET	\$818,000 Budget Estimate / \$167,600 funded for Professional Services through Bidding			
✓ MASTER PLAN?	✓ GROWTH RELATED? ✓ SERVICE RELATED?			

Project Description

Full replacement of sewer pump station #7 is proposed to include a submersible sewage lift station with all equipment and piping, controls, electrical service upgrades, diesel generator, site improvements and the demolition/abandonment of the existing below ground wet pit/dry pit style lift station. The replacement station may be of a higher pumping capacity. The need for such an upgrade will be examined during the design process.

Task Checklist

Task Timelines & Comments

CHECKLIST ITEMS					
-					
✓	Planning				
✓	Design				
√	Permitting				
1	Bid				
1	Construction Contract Award/Execution				
1	Construction				
1	Closeout				
П					
L					

PROJECTED START	ACTUAL START	PROJECTED COMPLETION	ACTUAL COMPLETION	COMMENTS
· · · ·	April 11, 2022	' - ' '		Property research, demand analysis, technical memorandum
-		-		
-		January 20, 2023		
February 4, 2023		March 7, 2023		
FY2023		FY2023		Not funded
FY2023		FY2023		Not funded
FY2023		FY2023		Not funded

💭 Status Summary

Field testing relative to the demand analysis is complete as is the property research. The project is being slowed pending resolution of the ownership of property upon which part of the replacement pump station is to be placed. It is doubtful that the project will be ready for bidding during February 2023.

Key Contacts

NAME	TITLE	
Gregory K. Meshaw, PE	Town Engineer/Public Srvcs Dir	
Sam Bell, PE	Assistant Town Engineer	

EMAIL	PHONE
g.meshaw@beaufortnc.org	(252) 528-8769
s.bell@beaufortnc.org	(252) 528-8770