



# Project Report

September 8, 2022

PROJECT TITLE	Sewer Pump Station Supervisory Control and Data Acquisition (SCADA) Upgrades		
FISCAL YEAR FUNDED	FY2023		
CATEGORY	Sewer		
STARTING PROJECT BUDGET	\$80,000		
CURRENT PROJECT BUDGET	\$80,000		
<input type="checkbox"/> MASTER PLAN?	<input type="checkbox"/> GROWTH RELATED?	<input checked="" type="checkbox"/> SERVICE RELATED?	

## Project Description

### SUMMARY STATEMENT

Completion of this project will result in the replacement of the antiquated auto-dialer "monitoring" units at the Town's sewer pump stations with units synchronized to a cloud-based server that can monitor for a customized set of alarm conditions, provide real-time operational status, and inventory operational data for analysis.

## ✓ Task Checklist

CHECKLIST ITEMS	
<input type="checkbox"/>	Planning
<input checked="" type="checkbox"/>	Design
<input type="checkbox"/>	Permitting
<input checked="" type="checkbox"/>	Bid
<input checked="" type="checkbox"/>	Construction Contract Award/Execution
<input checked="" type="checkbox"/>	Construction
<input checked="" type="checkbox"/>	Closeout
<input type="checkbox"/>	
<input type="checkbox"/>	
<input type="checkbox"/>	



## Task Timelines & Comments

PROJECTED START	ACTUAL START	PROJECTED COMPLETION	ACTUAL COMPLETION	COMMENTS
October 24, 2022		November 7, 2022		Preparation of Request for Bids with specifications
November 8, 2022		December 8, 2022		
December 9, 2022		January 9, 2023		
January 30, 2023		June 30, 2023		
June 30, 2022		July 17, 2023		

## Status Summary

Preparation of the Request for Bids has not begun.



## Key Contacts

NAME	TITLE
Gregory K. Meshaw, PE	Town Engineer/Public Svcs Dir

EMAIL	PHONE
<a href="mailto:g.meshaw@beaufortnc.org">g.meshaw@beaufortnc.org</a>	(252) 528-8769