

Updates Miscellaneous Projects

- Pollock Street 300 Block Improvements
- Orange Street 100 Block Improvements
- Lennoxville Road Boat Ramp
- Professional Park Drive Extension

Clean Water Management Trust Fund

- Pollock Street 300 Block Improvements
 - \$42,000 Grant Allocation
- Orange Street 100 Block Improvements
 \$57,000 Grant Allocation
- Lennoxville Road Boat Ramp
 \$100,000 Grant Allocation

Pollock Street– 300 Block Improvements

- Stormwater Improvements
 - Vegetated Median with Permeable Pavers
 - Bio-retention areas adjacent to Curb
- As-needed Utility Replacement/Rehabilitation
- Street Paving

Pollock Street– 300 Block Improvements

- Challenges
 - High Seasonal Water Table
 - Very Slow Percolation Rate (0.007 to 0.012 inches/hour)

Pollock Street– 100 Block Improvements

- Challenges
 - High Seasonal Water Table
 - Very Slow Percolation Rate (0.007 to 0.012 inches/hour)
- Proposed Remedy
 - Pipe Underdrains to Cedar Street Stormwater Piping

Pollock Street– 100 Block Improvements

- Challenges
 - High Seasonal Water Table
 - Very Slow Percolation Rate (0.007 to 0.012 inches/hour)
- Proposed Remedy
 - Pipe Underdrains to Cedar Street Stormwater Piping
- Issues
 - Analysis required by NCDOT
 - Cedar Street Stormwater Project Timing

Pollock Street– 100 Block Improvements

- Project Cancelled
- Grant Funds Transferred
 - \$4,000 Expended
 - \$38,000 to Orange Street Project

Orange Street – 100 Block Improvements

- Stormwater Improvements
 - Permeable Concrete Parking "Lane"
- Utility Replacement/Rehabilitation
 - Water
 - Sewer
 - Stormwater
- Select Curb & Gutter Replacement
- Street Paving

Orange Street – 100 Block Improvements

- Bids Received October 2018
 - One Bidder
 - \$500,000+ Bid Received
 - Estimated at \$200,000 to \$300,000

Orange Street – 100 Block Improvements

- \$38,000 from Pollock Street
- Rebid June
 - Permeable sidewalk sections added
- Post-Memorial Day Notice to Proceed

Lennoxville Street Boat Ramp

- Construct Permeable Paving System
- \$300,000 Engineer's Estimate
- Wildlife Resources Commission
 - Lead Agency
 - \$200,000 Funding

Lennoxville Street Boat Ramp

- March 14th Contractor Pre-bid Meeting
- Bid Opening April 4th
- September 9th Notice to Proceed



Professional Park Drive Extension

- Professional Park Dr Campen Rd Connection
 - 1,110<u>+</u> LF
- Project Delayed
 - Started prior to Hurricane Florence
 - 40+ inches rain post-Florence

Professional Park Drive Extension

- Current Status
 - Storm water infrastructure 50 percent complete
 - Water & Sewer 95 percent complete
 - Roadbed 85 percent complete
 - Curbing 90 percent complete
 - Sidewalk 90 percent complete

