Randolph Johnson Park


Coming Summer of 2019

Randolph Johnson Park Status

• Pine Street closed permanently in February



 Thomas Simpson Construction Company, Inc. was awarded the contract to remove the street, the culvert, piping & filling the existing ditch, installing storm drains and drop inlets at a contract price of \$53,711.







Park Demolition

February 2019

- Park equipment did not meet safety standards and could not be donated
- Trees were preserved
- Benches & picnic tables
 were taken to Public
 Works to be restored
 and utilized in other
 areas of Town
- Town Staff performed the demolition



Aerial Photo of the park site

Photo by Marcus Truskey, P&R Board Member





- Equipment was ordered in late November to lock in the 2018 prices
- Received a group purchasing discount of \$24,426
- Equipment
- shippedArrived at Public Works in February
- 4-6 week installation time

Splash pad



Features include:

- 9ft Frog
- 30 gallon Super Splash bucket
 A climb through
- whale
- Toddler area
- Teen area •
- Family area



- A seat wall surrounds the splash pad.The seat wall is
- outside of the spray zone.
- Shade sails and additional seating are being added in close proximity

Beaufort Splashpad®, NC Version C - 30563 - Color Change





- The Splash Pad is ADA accessible
- Sidewalks will connect for easy accessibility
- A rinsing station is being installed
 Recirculated
- Recirculated water system

Beaufort Splashpad[®], NC Version C - 30563 - Color Change



View 4

Playground Features: 6 swings 6 slides Multiple climbing features Spinner Shade sails 3-5 age Area


Highlights:

- Equipment was ordered in Nov. to lock in the 2018 pricing
- BCI Burke "Move With Us" Grant awarded to the Town in the amount of \$54,505 in equipment
- The surface will be Pour'N'Place (a low maintenance surface)
- Equipment is scheduled to ship May 15, 2019.
- 4–6 week installation time



Fence


- The fence around Public Works was removed by Town Staff and placed around the work site.
- A new fence was installed around Public Works
- The new fence was moved in significantly on the Carteret Avenue side creating space to install a sidewalk and landscaping
- The sidewalk will connect the tennis & basketball courts to the park and restroom facilities.



Fence

• Banners announcing the project were placed on either side of the park.

Site Plans



Jay Horton, architect & Ron Cullipher, engineer were hired to complete site engineering and landscape architecture for Phase 1.


Site plans, permits & building plans were scheduled to be completed and returned to the Town by Jan., 15 with projected construction to begin in March.

At this time, we are waiting on these documents in order to proceed.

They are anticipated to be completed by the first of April at which time Town Staff can prepare an RFP for the site work and construction of the restroom/picnic/mechanical facility.

This is a DRAFT of the Site Plan.

Restroom/Picnic/Mechanical Storage



FLOOR PLAN

SCALE: 1/4" = 1"-0"

Features:

٠

- 12x18 Mechanical/Storage room
- 3 stall women's bathroom including 1 handicap stall
- 1 handicap stall, 2 urinals men's room
- Both bathrooms feature a changing bench & 2 sinks
- Fully handicap accessible Family bathroom with a changing station
- 6 picnic tables under the covered shelter
- Water fountain
- Grilling area
- Metal roof

Additional Donations/Funding Sources:

- Burke Grant: \$54, 505
- Vortex Group Purchasing Discount: \$24, 426
- Friday, March 1, 2019: Lora Fasolino donated \$12,260 for the frog element in the splash pad
- The P&R Committee is exploring other possible donations for items such as benches, picnic tables, grills, shade sails

Coming to Beaufort




Projected Opening:

July 2019

Subject to weather & unforeseen delays

Cedar Street Park

Preserving the waterfront



Aerial View Photo taken in February 2019

Photo by Marcus Truskey

Opportunity for Passive Recreation

- Emphasizes the open-space aspect of a park.
- Allows for the preservation of natural habitat.
- It usually involves a low level of development, such as rustic picnic areas, benches and trails.
- Activities to include: wildlife observation, walking, biking, and fishing.
- The goal is to ensure the least impact on the ecosystem.



Landscape Architecture, PLLC



Status

- The property is currently a transportation right-of-way maintained by NCDOT.
- NCDOT has agreed to transfer the right-of-way to the Town after the Gallants Channel bridge project is complete and the contractors are no longer on site.
- \$600,000 is currently available for this project.
- The design and engineering phase will begin after the Town controls the property